Final bill

Recorded on:-

Work Code:-002-18-000007

M. A. R. 57 (Rule 116) No. D

Measurement Book

Work order No:- EE (YNK.D)E-PMT-14/W.O/000122/2017-18. Date 27/02/2018

115703

Serial No. .....

Name of work Improvements to roads and drains at balance portion in Kannakkhanna Layout and Surrounding areas in ward No-02.

Name of Contractor of nature of Agency Sri. Y.A. Dhanushekar, No-10, K.H.B. Colony, Yelahanka Bangalore

Est Cost Rs. 30.00 Lakhs

Date of commencement of work .....

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	(1) KSRB 2-2.1: Earth work excavation for foundation of buildings, culverts water supply, Sanitary line and electrical Conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead up to 50m, after breaking of clods Complete as per Specifications.						
	Quantity vide, As per pre-measurement are recorded in this MB and page No of:- 115750:					324.38 m^3	64551.62
						@Rs. 199.00	

M. A. R. 57 (Rule 116) No. D

Measurement Book

115713

Serial No. .....

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Number	Dimensions		Depth	Contents	Reference to last Measurement
			Length	Breadth			
1	2	3	4	5	6	7	8
	R/side:-	1	30.00	0.75	-	22.50	
		1	23.70	0.75	-	17.77	
	∴	1	30.00	0.75	-	22.50	
		1	25.00	0.75	-	18.75	
	6th Gath HS:-	1	30.00	0.75	-	22.50	
		1	30.00	0.75	-	22.50	
		1	27.00	0.75	-	20.25	
	∴	1	29.00	0.75	-	21.75	
	missing slabs:-	14	0.90	0.60	-	7.56	

CRC
Vaud

M. A. R. 57 (Rule 116) No. D

Measurement Book

115714

erial No. .....

ame of work ..... From ..... To .....

ame of Contractor of nature of Agency.....

ate of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	3rd Gross	1	30.00	3.00+4.00 / 2	0.10	10.50	
		1	23.80	4.00+4.30 / 2	0.10	9.87	
		1	30.00	2.80+3.00 / 2	0.10	8.70	
		1	16.00	3.00+3.0 / 2	0.10	4.88	
		1	13.90	4.50+4.70 / 2	0.10	6.39	
						40.34 m³	225423.00

Limited to Schedule 'B' Qty:- 36.30 m³ CRS. 6210.00

(10) Vacuum De watering with vacuum pump and suction mat and Compaction with Skin floater clubbed with floating disc including cost of generator Hors of machinery & Speed vibratory, power floater, blade and disc etc as per Specifications.

MEASUREMENT BOOK

Date	Full description etc. of work	Dimensions: Number	Length	Breadth	Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	ISRD LAYOUT 5th main						
	Limited to	15	1.5D	0.6D	-	13.5D	
	Schedule B Qty:-					22.50 m²	
	Total					18.00 m²	
	Bill Amount Rs					₹4102.79	
						₹9250.22	
	work done is Satisfactorily Completed.						
	no debris have been cleared to site.						
	Y. A. Debasish						
	1						

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Ynk Zn)
Yelahanka, Bangaloro

CERTIFICATE

① Certified that the above work is done as per the Schedule B Qty:-

② Certified that the there is no debris have been cleared to site.

Assistant Executive Engineer
AE-01

Assistant Executive Engineer
AE-02

M. A. R. 57 (Rule 116) No. D

Measurement Book

Serial No. .....

115716

Name of work Improvements to roads and drains at Balaji Layout in Kenchenahalli Ward No 02.

Name of Contractor or nature of Agency .....

Date of commencement of work .....

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	6th Cross						KENCHENAHALLI ROAD
	5th Cross						
	4th Cross						
	3rd Cross						
	2nd Cross						
	1st Cross						
	BALAJI LAYOUT MAIN ROAD						
	KENCHENAHALLI ENTRANCE ROAD						

31/8/18

AE-02

MEASUREMENT BOOK

Date 1	Full description etc. of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	L=87.00 mtr 6th Gate						
	L=53.80 4/s 3rd Gate						
	e.c Road: L=53.80 mtr W=3.78 mtr						
	L=53.70 mtr x 0.75						
	R/S L=55.00 mtr x 0.75						
	KAMAKSHAMMA LAYOUT MAIN ENTRANCE						
	KAMAKSHAMMA LAYOUT						

Checked by AE-02 21/8/12

M. A. R. 57 (Rule 116) No. D

Measurement Book

Serial No. .....

115717

Name of work ..... From ..... To .....

Name of Contractor of nature of Agency.....

Date of commencement of work.....

Date	Full description, etc, of work	Number	Dimensions: Length	Dimensions: Breadth	Dimensions: Depth	Contents	Reference to last Measurement
1	2	3	4	5	6	7	8
	KONDAPPA LAYOUT MAIN ROAD						
	26th Cross		L=29.70x0.75			6th Cross L=59.90 mtr W=3.33 mtr	
	KONDAPPA LAYOUT						
	31/03/12 AE-02						

MEASUREMENT BOOK

Date 1	Full description, etc, of work 2	Dimensions: Number 3	Length 4	Breadth 5	Depth 6	Contents 7	Reference to last Measurement 8
	1st and Final						
	Gross Amt = Rs 2838604					2992219	
	Ded Cost = Rs 153615.00					29922	
	Gross Amt = Rs					29922	
	Ded Cost = Rs					29922	
	Net Amt = Rs					29922	
						2992	
						30935	
						153615	
						2838604	

KSRB 2-2.1: Earth
... supply, sa...
... in trenches 1.5m ...
... 15m in depth including ...
... with stacking upto 50m. The ...
... quantity vide. As ...
... in this ...